COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS IN HEBBAL SAROVA, BALAJI LAYOUT AND SURROUNDING AREAS IN WARD NO. 8, KODIGEHALLI**

2. Sanctioned Estimate No. & Dt : 60 dt 28/12/16

3. Head of Account which is Chargeable : P 1771

4. Work Order No. & Dt : BBMP/EE/BTP/wo/202/2016-17, dt: 08/03/2017

5. Name of Contractor : **SRI. N. VENKATA REDDY**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 3545/17-18

8. Check measurement of the Asst. : M.B. No. 3545/17-18 Page No. 354401 to 354409

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 354470 to 354476/2

incharge of the work :

10. a) Asst. Engineer : Dhananjaya. G.T

b) Asst. Exe. Engineer : Rangaraj

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs. 20,00,000/-	Rs. 18,79,444/-	—	Rs 120556 /-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer
Byatarayanapura Sub Division
Kodigehalli
BBMP
Bangalore.
30/06

Executive Engineer
Byatarayanapura Division
BBMP, Bangalore-92

ACCOUNTS SUPTD. (BTP)